



**Washington State
Department of Transportation**

All terms and conditions of this agreement are in full force and effect for this Task Order document.

Task Order Amendment

Agreement No.	Y- 9245
Task No.	AF
Amendment No.	23

Agreement Manager Information

Agreement Manager George Humphrey	Phone (360) 816-8864	Org. 441101	Mailstop S-15
Address 700 Washington Street, Suite 300	City Vancouver	State WA	Zip Code 98660

Project Manager Information

Project Manager DOUG FICCO	Phone (360) 737-2726	Org. 441101	Mailstop S-15
Mailing Address 700 Washington Street, Suite 300	City Vancouver	State WA	Zip Code 98660-3177

Project Information

Project Title Columbia River Crossing Project
State Route No(s). I-5

Task Schedule

Task Start Date 05-01-2010	Task End Date 09-30-2010
-------------------------------	-----------------------------

No payment will be made for work done **PRIOR** to Task Start Date or for work done **AFTER** Task End Date

Task Cost

Prior Task Amount \$32,884,240.00

This section required if there is Fed. Aid Part.

Work Order No.	Org. Code	Amount	Fed. Aid Part.?	Fed. Aid Project No.	Fed. Aid Part. %
XL3604	441101	\$0.00	<input type="radio"/> Yes <input checked="" type="radio"/> No		
			<input type="radio"/> Yes <input type="radio"/> No		

Amended Task Amount \$0.00

Total Task Amount \$32,884,240.00

Consultant Information

Prime Consultant DAVID EVANS AND ASSOCIATES, INC	Federal I.D. No. 930661195		
Address 700 Washington Street, Suite 300	City Vancouver	State WA	Zip Code 98660 3177
Contact- (Name) Lyn Wylder	Phone (360) 737-2726	E-Mail wylderl@columbiarivercrossing.com	

Approval Signatures



Consultant



Agreement Manager



Washington State Department of Transportation

Scope of Task Order

Provide description of work and reference attachments for prime consultant and all subconsultants (to include detailed description of work schedule and estimate).

Report Due Date

4/6/2010

The purpose of this amendment is to shift funds from David Evans and Associates, Inc. (DEA) to Michael Minor & Associates, Inc. for work to be performed not included in the original Task AF scope and budget.

1) Michael Minor / DEA, Work Elements 6.7 and 9.3:

During recent meetings with the Project Team, there were several issues that were raised related to noise walls and the wall placement that required extra effort on the part of the noise and vibration analysis team, including:

- Model the effects of the transit structure and fill across Hayden Island.
- Re-evaluated the need for the bridge walls/Adjust the length, height and termini of the walls as necessary.
- Work with the project structural and environmental staff to identify areas where the combination retaining wall/noise wall would create an unusually high and obtrusive combined wall. Model new layout and determine wall heights.
- Re-evaluate noise wall heights to avoid "saw-tooth" design in the top-of-wall profile.
- Double check footprint of Noise Wall 8 near cemetery.
- Update all spreadsheets in TNM mitigation analysis.
- Mark up exhibits for FEIS and TR. Edit FEIS and TR text to account for any changes in noise wall recommendations.

Deliverables:

- Update of the Final noise and vibration technical report (AF6032)

In order to cover the cost of the work, we are shifting \$18,540.00 in funds from DEA's labor budget under Work Element AF.09.03 to Michael Minor's labor budget under Work Element AF.06.07.

Distribution: Originals: Consultant

Copies: File

Consultant Services

Task Manager

Other R. Funkhouser

B. McMullen

Sub Consultants on this Task Order

Name, Address	MICHAEL MINOR &	4923 SE 36TH AVENUE, PORTLAND, OR, 97202	
DMWBE, Contact	Yes	D3M5916853	MICHAEL MINOR mminor@drnoise.com
Phone, Fax	(206) 220-0495	(503) 775-4646	\$18,540.00
		Sub Consultant Total	\$18,540.00
		Prime Net	-\$18,540.00